EXTENSION OF TIME PROPOSAL

1	Name of work	Asphalting to roads at Kaveri layout and surrounding areas in ward no:03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	200 Lakhs (or) 2 Crores
4	Name of Contractor	M/s KRIDL
5	Agreement no	178/2019-20 dt 8/11/2019
6	No and date under which work order issued	BBMP/EE/Ynk.D/WO/192/2019-20, dt:10-11-2019
7	Time limit orriginally fixed for completion	90 days
8	Date of application by the contractor for granting time exten.., Time Exten..,	24/02/2022
9	Date of receipt of application in the Sub Division office	—
10	Extension granted if any	Granted
	I	yes
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	- No -
12	Work carried out during 1st extension	- yes -
13	Work carries out during 2nd extension	—

14	Time now applied for	-
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	-
18	Probable time required for completion of remaining work	-
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	-
21	Remarks of the EE and the daily rate of penalty proposed	ಗುತ್ತಿಗೆ ಅವಧಿಯಲ್ಲಿ ಬಾಕಿ ಕೆಲಸಗಳಿಗೆ ಮಾತ್ರ ಹೆಚ್ಚುವರಿ ಅವಧಿಯನ್ನು ಕೋರಿರುವುದು ಸರಿಯಾಗಿದ್ದು ಹೆಚ್ಚುವರಿ ಅವಧಿಯನ್ನು ಮಂಜೂರು ಮಾಡಲು ಈ ಕಛೇರಿಯಿಂದ ಶಿಫಾರಸ್ಸು ಮಾಡಲಾಗಿದೆ

Assistant Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-64

Executive Engineer
ಮುಖ್ಯ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ